

TOTAL SUSPENDED SOLIDS - SM2540D

SUPERVISOR: apatel

ANALYST: Aparna

Date: 01/22/2018

DATE & TIME IN: 01/22/2018 09:45

OVEN TEMP: 103 °C

Run Number: LB92751

DATE & TIME OUT: 01/22/2018 14:30

OVEN TEMP: 105 °C

BalanceID: WC SC-3

OvenID: WC Oven-2

Dish #	Lab ID	Client ID	Empty Dish Weight (g)	Final Empty Dish Weight (g)	Sample Volume (ml)	1st Empty Dish+Sample weight after 1.5hr drying @103-@105°C (g)	2nd Empty Dish+Sample weight after 1.5hr drying @103-@105°C (g)	Final Empty Dish+Sample weight after 1.5hr drying @103-@105°C (g)	Weight (g)	Result mg/L
1	LB92751BL	LB92751BL	1.4176	1.4176	100	1.4176	1.4176	1.4176	0	0
2	LB92751BS	LB92751BS	1.8515	1.8515	100	1.9027	1.9027	1.9027	0.0512	512
3	J1204-01	1-BSMT-CITY-WATER	1.8526	1.8526	800	1.854	1.854	1.854	0.0014	1.8
4	J1204-02	2-FL7-ZN2-HOT-DRAIN	1.8364	1.8364	800	1.8383	1.8383	1.8383	0.0019	2.4
5	J1204-03	3-14BE-MBBTH-TUB	1.8274	1.8274	600	1.8295	1.8295	1.8295	0.0021	3.5
6	J1204-04	4-14BE-MBBTH-SHWR	1.8198	1.8198	300	1.8226	1.8226	1.8226	0.0028	9.3
7	J1204-04DUP	4-14BE-MBBTH-SHWRDUP	1.8347	1.8347	300	1.8376	1.8376	1.8376	0.0029	9.7
8	J1204-05	5-14BE-KITCHEN-SINK	1.8374	1.8374	300	1.8415	1.8415	1.8415	0.0041	13.7
9	J1204-06	6-ROOF-PUMP-RM-FAUCET	1.8297	1.8297	800	1.8301	1.8301	1.8301	0.0004	0.5
10	J1204-07	7-14BE-KITCHEN-SINK	1.8453	1.8453	600	1.8472	1.8472	1.8472	0.0019	3.2
11	J1204-08	8-14BE-MBBTH-TUB	1.8933	1.8933	600	1.8954	1.8954	1.8954	0.0021	3.5
12	J1213-03	MANHOLE	1.9063	1.9063	600	1.9132	1.9132	1.9132	0.0069	11.5
13	J1230-03	EXCAVATION	1.9304	1.9304	100	2.0257	2.0257	2.0257	0.0953	953
14	J1240-02	PT-1	1.854	1.854	100	1.8662	1.8662	1.8662	0.0122	122

WORKLIST(Hardcopy Internal Chain)

WorkList Name : TSS012218

WorkList ID : 107654

Date : 1/22/2018 8:31:30 AM

1/22/18

Due Date	Matrix	Sample	Test	Preservative	Customer	Storage Location	Customer Sample	Collect Date	Method
01/24/2018	Water	J1204-01 C	TSS	Cool 4 deg C	DIST01	L23	1-BSMT-CITY-WATER	01/17/2018	SM2540 D
01/24/2018	Water	J1204-02 C	TSS	Cool 4 deg C	DIST01	L23	2-FL7-ZN2-HOT-DRAIN	01/17/2018	SM2540 D
01/24/2018	Water	J1204-03 B	TSS	Cool 4 deg C	DIST01	L23	3-14BE-MBBTH-TUB	01/17/2018	SM2540 D
01/24/2018	Water	J1204-04 C	TSS	Cool 4 deg C	DIST01	L23	4-14BE-MBBTH-SHWR	01/17/2018	SM2540 D
01/24/2018	Water	J1204-05 C	TSS	Cool 4 deg C	DIST01	L23	5-14BE-KITCHEN-SINK	01/17/2018	SM2540 D
01/24/2018	Water	J1204-06 B	TSS	Cool 4 deg C	DIST01	L23	6-ROOF-PUMP-RM-FAUCET	01/17/2018	SM2540 D
01/24/2018	Water	J1204-07 C	TSS	Cool 4 deg C	DIST01	L23	7-14BE-KITCHEN-SINK	01/17/2018	SM2540 D
01/24/2018	Water	J1204-08 C	TSS	Cool 4 deg C	DIST01	L23	8-14BE-MBBTH-TUB	01/17/2018	SM2540 D
01/24/2018	Water	J1213-03 C	TSS	Cool 4 deg C	PSEG01	L52	MANHOLE	01/19/2018	SM2540 D
01/24/2018	Water	J1230-03 F	TSS	Cool 4 deg C	PSEG02	M52	EXCAVATION	01/19/2018	SM2540 D
01/26/2018	Water	J1240-02 C	TSS	Cool 4 deg C	PKFM01	M43	PT-1	01/19/2018	SM2540 D

Date/Time 01/22/18, 08:50
 Received by: AS
 Relinquished by: CP

Date/Time 01/22/18, 10:00
 Received by: CP
 Relinquished by: AS