

Analysis Method: 9050A
Parameter: Conductance
Run Number: LB132418

ANALYST: Niha
SUPERVISOR REVIEW BY: Iwona
Meter ID: WC CONDUCTANCE METER-1
Thermometer ID: WC PH METER-1

Reagent/Standard	Lot/Log #
conductivity standard	WP107551

Seq	Lab ID	True Value (mg/L)	Dilution	Temperature °C	Reading (umho/cm)	Result (umho/cm)	Anal Date	Anal Time
1	LB132418BL		1	23.0	0.92	0.96	09/13/2024	12:30
2	LB132418BS	1413	1	23.0	1372.00	1426.49	09/13/2024	12:35
3	P3848-09		1	23.5	753.00	775.21	09/13/2024	12:40

Note : Conductivity result is corrected to 25°C

Result = $\frac{\text{(Reading)}}{1 + 0.0191 (\text{Temperature} - 25)}$

LB132418

WORKLIST(Hardcopy Internal Chain)

WorkList Name : CONDUCTANCE-091324

WorkList ID : 183482

Department : Wet-Chemistry

Date : 09-13-2024 11:16:25

Sample	Customer Sample	Matrix	Test	Preservative	Customer	Raw Sample Storage Location	Collect Date	Method
P3848-08	PT-COND-WP	Water	Conductance	Cool 4 deg C	CHEM02	QA Of	09/03/2024	120.1

Date/Time 09.13.2024 , 11:30
Raw Sample Received by: NF(wc)
Raw Sample Relinquished by: SJ(QAO)

Date/Time NA
Raw Sample Received by:
Raw Sample Relinquished by: