



284 Sheffield Street, Mountainside, New Jersey 07092, Phone : 908 789 8900,
Fax : 908 789 8922

Initial and Continuing Calibration Verification

Client: Weston Solutions

SDG No.: Q1109

Project: Ft Meade Tipton Airfield Parcel RI - PO 0111169

RunNo.: LB134309

Analyte	Units	Result	True Value	% Recovery	Acceptance Window (%R)	Analysis Date
Sample ID: ICV Hexavalent Chromium	mg/L	0.499	0.5	100	90-110	01/16/2025
Sample ID: CCV1 Hexavalent Chromium	mg/L	0.502	0.5	100	90-110	01/16/2025
Sample ID: CCV2 Hexavalent Chromium	mg/L	0.502	0.5	100	90-110	01/16/2025

Initial and Continuing Calibration Verification

Client: Weston Solutions

SDG No.: Q1109

Project: Ft Meade Tipton Airfield Parcel RI - PO 0111169

RunNo.: LB134312

Analyte	Units	Result	True Value	% Recovery	Acceptance Window (%R)	Analysis Date
Sample ID: CCV1						
Bromide	mg/L	10.5	10	105	90-110	01/16/2025
Chloride	mg/L	3.1	3	103	90-110	01/16/2025
Fluoride	mg/L	2.1	2	105	90-110	01/16/2025
Nitrite	mg/L	3.1	3	103	90-110	01/16/2025
Nitrate	mg/L	2.6	2.5	104	90-110	01/16/2025
Sulfate	mg/L	15.6	15	104	90-110	01/16/2025
Orthophosphate as P	mg/L	5.3	5	106	90-110	01/16/2025
Sample ID: CCV2						
Bromide	mg/L	10.5	10	105	90-110	01/16/2025
Chloride	mg/L	3.1	3	103	90-110	01/16/2025
Fluoride	mg/L	2.1	2	105	90-110	01/16/2025
Nitrite	mg/L	3.1	3	103	90-110	01/16/2025
Nitrate	mg/L	2.6	2.5	104	90-110	01/16/2025
Sulfate	mg/L	15.6	15	104	90-110	01/16/2025
Orthophosphate as P	mg/L	5.5	5	110	90-110	01/16/2025
Sample ID: ICV1						
Bromide	mg/L	10.3	10	103	90-110	12/18/2024
Chloride	mg/L	3.1	3	103	90-110	12/18/2024
Fluoride	mg/L	2	2	100	90-110	12/18/2024
Nitrite	mg/L	3.1	3	103	90-110	12/18/2024
Nitrate	mg/L	2.6	2.5	104	90-110	12/18/2024
Sulfate	mg/L	15.3	15	102	90-110	12/18/2024
Orthophosphate as P	mg/L	5.1	5	102	90-110	12/18/2024

Initial and Continuing Calibration Verification

Client: Weston Solutions

SDG No.: Q1109

Project: Ft Meade Tipton Airfield Parcel RI - PO 0111169

RunNo.: LB134317

Analyte		Units	Result	True Value	% Recovery	Acceptance Window (%R)	Analysis Date
Sample ID:	ICV1						
TOC		mg/L	10.4	10	104	90-110	01/15/2025
Sample ID:	CCV1						
TOC		mg/L	10.2	10	102	90-110	01/17/2025
Sample ID:	CCV2						
TOC		mg/L	10.2	10	102	90-110	01/17/2025

Initial and Continuing Calibration Verification

Client: Weston Solutions

SDG No.: Q1109

Project: Ft Meade Tipton Airfield Parcel RI - PO 0111169

RunNo.: LB134325

Analyte	Units	Result	True Value	% Recovery	Acceptance Window (%R)	Analysis Date
Sample ID: ICV1 Ammonia as N	mg/L	1	1	100	90-110	01/17/2025
Sample ID: CCV1 Ammonia as N	mg/L	1	1	100	90-110	01/17/2025
Sample ID: CCV2 Ammonia as N	mg/L	1	1	100	90-110	01/17/2025
Sample ID: CCV3 Ammonia as N	mg/L	1.1	1	110	90-110	01/17/2025
Sample ID: CCV4 Ammonia as N	mg/L	1	1	100	90-110	01/17/2025