

SDG NARRATIVE

USEPA
SDG # YE8D0
CASE # 51955
CONTRACT # 68HERH20D0011
SOW# SFAM01.1
LAB NAME: Alliance Technical Group, LLC
LAB CODE: ACE
LAB ORDER ID #O1160

A. Number of Samples and Date of Receipt

03 Soil samples were delivered to the laboratory intact on 01/22/2025, 01/23/2025.

B. Parameters

Test requested for SPLP MetalGroup3 = Aluminum, Antimony, Arsenic, Barium, Beryllium, Cadmium, Calcium, Chromium, Cobalt, Copper, Iron, Lead, Magnesium, Manganese, Nickel, Potassium, Selenium, Silver, Sodium, Thallium, Vanadium, Zinc & SPLP Mercury.

C. Cooler Temp

Indicator Bottle: Presence/Absence

Cooler: 2.2°C, 1.9°C

D. Analytical Techniques:

All analyses were based on CLP Methodology by method SFAM01.1.

Inter Element correction factors (IECs) are determined annually and correction factor are applied during ICP-AES analysis.

E. Calculation:

Calculation for ICP-AES Water Sample:

Concentration or Result ($\mu g/L$) = $C \times \frac{Vf}{Vi} \times DF \times 1000$



284 Sheffield Street Mountainside, NJ 07092

Where,

C = Instrument value in ppm (The average of all replicate exposures)

Vf = Final digestion volume (mL)

Vi = Initial aliquot amount (mL) (Sample amount taken in prep)

DF = Dilution Factor

Example Calculation For Sample YE8C9 For Arsenic:

If C = 0.0100188 ppm

Vf = 50 ml

Vi = 50 ml

DF = 1

Concentration or Result (μ g/L) = 0.0100188 x $\underline{50}$ x 1 x 1000

 $= 10.0188 \, \mu g/L$

= 10 μg/L (Reported Result with Signification)

Calculation for Hg Water Sample:

Concentration or Result (μ g/L) = C x DF Where,

C = Instrument response in μ g/L from the calibration curve.

DF = Dilution Factor

Example Calculation For Sample YE8D0:

$$\begin{array}{c} \text{If } C = 0.0241 \text{ ppb} \\ \text{DF} = 1 \end{array}$$

Concentration or Result ($\mu g/L$) = 0.0241 x 1

 $= 0.0241 \, \mu g/L$

= $0.024 \mu g/L$ (Reported Result with Signification)

F. QA/QC

Calibrations met requirements. Interference check met requirements. Blank analyses did not indicate any presence of contamination. Laboratory Control sample was within control limits. Spike sample did meet requirements except for Aluminum. Duplicate sample did meet requirements. Serial Dilution did meet requirements.



Samples receive as soil but as per ASR process for SPLP and forms are reported with water.

I certify that the data package is in compliance with the terms and conditions of the contract both technically and for completeness, for other than the conditions detailed above. Release of the data contained in this hard copy data package has been authorized by the Laboratory Director or his designee, as verified by the following signature.

Signature	Name: Nimisha Pandya
Date	Title: Document Control Officer