



284 Sheffield Street, Mountainside, NJ 07092
Phone: 908 789 8900 Fax: 908 789 8922

CASE NARRATIVE

Nobis Group

Project Name: Raymark Superfund Site

Project # N/A

Order ID # Q2638

Test Name: VOCMS Group3

A. Number of Samples and Date of Receipt:

7 Solid samples were received on 07/18/2025.

B. Parameters

According to the Chain of Custody document, the following analyses were requested: VOCMS Group3. This data package contains results for VOCMS Group3.

C. Analytical Techniques:

The analysis performed on instrument MSVOA_Y were done using GC column Rxi-624SIL MS 30m, 0.25mm, 1.4 um, Cat. #13868. The analysis of VOCMS Group3 was based on method 8260D.

D. QA/ QC Samples:

The Holding Times were met for all analysis.

The Surrogate recoveries were met for all analysis.

The Internal Standards Areas were met for all analysis.

The Retention Times were met for all analysis.

The RPD were met for all analysis.

The Blank Spike met requirements for all compounds.

The Blank Spike Duplicate met requirements for all compounds.

The Blank analysis did not indicate the presence of lab contamination.

The %RSD is greater than 20% in the Initial Calibration method (82Y071825S.M) for Methylene chloride passing on Linear regression.

The Continuous Calibration met the requirements.

The Tuning criteria met requirements.

E. Additional Comments:

As per special requirement for this project form-1 are reported in mg/kg.

Samples for MS/MSD for VOC analysis were not provided with this set of samples. The Blank Spike Duplicate is reported with the data.

Trip Blank was not provided with this set of samples.

The not QT review data is reported in the Miscellaneous.



284 Sheffield Street, Mountainside, NJ 07092
Phone: 908 789 8900 Fax: 908 789 8922

The soil samples results are based on a dry weight basis.

Alliance has analyzed samples for VOCMS Group3 by Method 8260D for Project "Raymark Superfund Site". Alliance is not certified for trans-1,4-dichloro-2-butene and Tetrahydrofuran compounds with NJDEP for 8260D method. for VOCMS Group3 at the time when samples for Project "Raymark Superfund Site" were analyzed.

Please use %D calculated based on Avg RF and CCRF for all compounds using Average Response Factor when the %RSD value for a compound is <20% for the Initial Calibration curve and use %D calculated based on Amount added and Calculated amount for all compounds using Linear Regression when the %RSD value for a compound is > 20% for the Initial Calibration curve for SW-846 analysis.

F. Manual Integration Comments:

Please refer to the Manual integration Report included with the Run Logs for information on the manual integrations performed.

I certify that the data package is in compliance with the terms and conditions of the contract, both technically and for completeness, for other than the conditions detailed above. The laboratory manager or his designee, as verified by the following signature has authorized release of the data contained in this hard copy data package.

Signature_____