

CASE NARRATIVE

BAPS North Bergen Development Inc.
Project Name: BAPS 2000 Tonnelle Ave
Project # N/A
Order ID # Q2892
Test Name: PCB

A. Number of Samples and Date of Receipt:

6 Solid samples were received on 08/15/2025.

B. Parameters

According to the Chain of Custody document, the following analyses were requested:
PCB. This data package contains results for PCB.

C. Analytical Techniques:

The analyses were performed on instrument GCECD_O. The front column is ZB-MR1 which is 30 meters, 0.32 mm ID, 0.5 um df, Catalogue # 7HM-G016-17. The rear column is ZB-MR2 which is 30 meters, 0.32 mm ID, 0.25 µm; Catalogue # 7HM-G017-11. The analysis of PCBs was based on method 8082A and extraction was done based on method 3541.

D. QA/ QC Samples:

The Holding Times were met for all analysis.
The Surrogate recoveries were met for all analysis.
The Retention Times were met for all analysis.
The MS recoveries met the requirements for all compounds.
The MSD recoveries met the requirements for all compounds.
The RPD were met for all analysis.
The Blank Spike met requirements for all compounds.
The Blank analysis did not indicate the presence of lab contamination.
The Initial Calibration met the requirements.
The Continuous Calibration met the requirements.

E. Additional Comments:

The soil samples results are based on a dry weight basis.

F. Manual Integration Comments:

Please refer to the Manual integration Report included with the Run Logs for information on the manual integrations performed.

I certify that the data package is in compliance with the terms and conditions of the contract, both technically and for completeness, for other than the conditions detailed



284 Sheffield Street, Mountainside, NJ 07092
Phone: 908 789 8900 Fax: 908 789 8922

above. The laboratory manager or his designee, as verified by the following signature has authorized release of the data contained in this hard copy data package.

Signature_____