

Report of Analysis

Client: Tully Construction Co., Inc.
Project: MTA 26 Stations - Pierrepont
Client Sample ID: 304 FURMAN SOIL
Lab Sample ID: Q3790-02
Level (low/med): low

Date Collected: 12/05/25
Date Received: 12/05/25
SDG No.: Q3790
Matrix: TCLP
% Solid: 0

Cas	Parameter	Conc.	Qua.	DF	MDL	LOQ / CRQL	Units	Prep Date	Date Ana.	Ana Met.	Prep Met.
7440-38-2	Arsenic	25.6	U	1	25.6	100	ug/L	12/10/25 12:36	12/10/25 20:00	6010D	M3010A
7440-39-3	Barium	1030		1	72.8	500	ug/L	12/10/25 12:36	12/10/25 20:00	6010D	M3010A
7440-43-9	Cadmium	2.50	U	1	2.50	30.0	ug/L	12/10/25 12:36	12/10/25 20:00	6010D	M3010A
7440-47-3	Chromium	113		1	10.6	50.0	ug/L	12/10/25 12:36	12/10/25 20:00	6010D	M3010A
7439-92-1	Lead	11.5	U	1	11.5	60.0	ug/L	12/10/25 12:36	12/10/25 20:00	6010D	M3010A
7439-97-6	Mercury	0.76	U	1	0.76	2.00	ug/L	12/09/25 12:28	12/10/25 09:39	7470A	M7470A
7782-49-2	Selenium	48.2	U	1	48.2	100	ug/L	12/10/25 12:36	12/10/25 20:00	6010D	M3010A
7440-22-4	Silver	8.10	U	1	8.10	50.0	ug/L	12/10/25 12:36	12/10/25 20:00	6010D	M3010A

U = Not Detected

LOQ = Limit of Quantitation

MDL = Method Detection Limit

LOD = Limit of Detection

D = Dilution

Q = indicates LCS control criteria did not meet requirements

J = Estimated Value

B = Analyte Found in Associated Method Blank

* = indicates the duplicate analysis is not within control limits.

E = Indicates the reported value is estimated because of the presence of interference.

OR = Over Range

N = Spiked sample recovery not within control limits