



284 Sheffield Street, Mountainside, NJ 07092 Phone: 908 789 8900 Fax: 908 789 8922

CASE NARRATIVE

Dal-Tile

Project Name: Dickson Plant - Stormwater Monitoring

Project # N/A

Order ID # Q3810

Test Name: TCLP ICP Metals, TCLP Mercury

A. Number of Samples and Date of Receipt:

1 Solid sample was received on 12/08/2025.

B. Parameters:

According to the Chain of Custody document, the following analyses were requested: TCLP ICP Metals, TCLP Mercury. This data package contains results for TCLP ICP Metals, TCLP Mercury.

C. Analytical Techniques:

The analysis of TCLP ICP Metals was based on method 6010D, digestion based on method 3010 (waters). The analysis and digestion of TCLP Mercury was based on method 7470A and TCLP extraction method was 1311.

D. QA/ QC Samples:

The Holding Times were met for all analysis.

The Blank Spike met requirements for all compounds.

The Duplicate analysis met criteria for all compounds.

The Matrix Spike analysis met criteria for all compounds.

The Matrix Spike Duplicate analysis met criteria for all compounds.

The Blank analysis did not indicate the presence of lab contamination.

The Calibration met the requirements.

The Serial Dilution met the acceptable requirements.

E. Additional Comments:

The temperature of the samples at the time of receipt was 8.4°C. Lab notified this issue to the client. See the communication in shipping Document section.

I certify that the data package is in compliance with the terms and conditions of the contract, both technically and for completeness, for other than the conditions detailed above. The laboratory manager or his designee, as verified by the following signature has authorized release of the data contained in this hard copy data package.

Signature_____