



PERCENT SOLID

Supervisor: apatel
Analyst: JIGNESH
Date: 2/18/2019

OVENTEMP IN Celsius(°C): 108
Time IN: 18:00
In Date: 02/15/2019
Weight Check 1.0g: 1.00
Weight Check 10g: 10.00
OvenID: M OVEN-1

OVENTEMP OUT Celsius(°C): 103
Time OUT: 08:36
Out Date: 02/16/2019
Weight Check 1.0g: 1.00
Weight Check 10g: 10.00
BalanceID: M SC-1
Thermometer ID: %SOLIDS-OVEN

QC:LB100870

Lab ID	Client Sample ID	Dish#	Dish Wt(g) (A)	Dish + Sample Wt(g) (B)	Dish + Dry Sample Wt(g) (C)	% Solid
K1507-05	SVOC-GPC-BLANK	1	1.00	2.00	2.00	100.0
K1507-06	PEST-GPC-BLANK	2	1.00	2.00	2.00	100.0
K1507-07	PEST-GPC-BLANK-SPIKE	3	1.00	2.00	2.00	100.0
K1507-08	PCB-GPC-BLANK	4	1.00	2.00	2.00	100.0
K1507-09	PCB-GPC-BLANK-SPIKE	5	1.00	2.00	2.00	100.0
K1507-10	SVOC-GPC2-BLANK	6	1.00	2.00	2.00	100.0
K1507-11	PEST-GPC2-BLANK	7	1.00	2.00	2.00	100.0
K1507-12	PEST-GPC2-BLANK-SPIKE	8	1.00	2.00	2.00	100.0
K1507-13	PCB-GPC2-BLANK	9	1.00	2.00	2.00	100.0
K1507-14	PCB-GPC2-BLANK-SPIKE	10	1.00	2.00	2.00	100.0
K1508-01	M-12-S1	11	1.14	9.59	8.51	87.2
K1508-02	M-12-S2	12	1.13	9.83	9.34	94.4
K1508-03	M-12-S	13	1.18	9.66	9.06	92.9
K1508-05	M-12-D1	14	1.12	9.72	9.07	92.4
K1508-06	M-12-D2	15	1.15	9.53	8.64	89.4
K1508-07	M-12-D	16	1.19	9.82	9.07	91.3
K1508-09	M-13-S1	17	1.16	9.84	8.86	88.7
K1508-10	M-13-S2	18	1.13	9.78	8.61	86.5
K1508-11	M-13-S	19	1.11	9.88	9.05	90.5
K1508-13	M-13-D1	20	1.17	9.98	9.26	91.8
K1508-14	M-13-D2	21	1.14	9.79	8.5	85.1
K1508-15	M-13-D	22	1.16	9.65	8.8	90.0
K1510-01	FK-GF-02-030-A	23	1.13	9.72	8.37	84.3
K1510-02	FK-GF-02-030-A	24	1.12	9.95	8.54	84.0
K1510-03	FK-GF-02-030-B	25	1.17	9.98	8.85	87.2
K1510-04	FK-GF-02-030-B	26	1.16	9.93	8.67	85.6
K1511-01	STONES	27	1.00	2.00	2.00	100.0
K1511-02	STONES	28	1.00	2.00	2.00	100.0
K1513-01	FLOORS	29	1.00	2.00	2.00	100.0
K1513-03	WALL-ONE	30	1.00	2.00	2.00	100.0
K1513-05	INNER-WALL	31	1.00	2.00	2.00	100.0
K1514-01	FK-BPM-004-CLEARBROOK-P	32	1.15	9.97	9.05	89.6
K1514-02	FK-BPM-004-CLEARBROOK-P	33	1.17	9.96	9.14	90.7
K1515-01	TS-1	34	1.13	9.76	8.32	83.3
K1515-02	TS-2	35	1.19	9.97	8.55	83.8
K1515-03	TS-3	36	1.12	9.84	8.35	82.9
K1515-04	TS-4	37	1.15	9.94	9.02	89.5
K1515-05	TS-5	38	1.17	9.9	8.63	85.5
K1515-06	TS-6	39	1.15	9.66	8.34	84.5



PERCENT SOLID

Supervisor: apatel
Analyst: JIGNESH
Date: 2/18/2019

OVENTEMP IN Celsius(°C): 108
Time IN: 18:00
In Date: 02/15/2019
Weight Check 1.0g: 1.00
Weight Check 10g: 10.00
OvenID: M OVEN-1

OVENTEMP OUT Celsius(°C): 103
Time OUT: 08:36
Out Date: 02/16/2019
Weight Check 1.0g: 1.00
Weight Check 10g: 10.00
BalanceID: M SC-1
Thermometer ID: %SOLIDS-OVEN

QC:LB100870

Lab ID	Client Sample ID	Dish#	Dish Wt(g) (A)	Dish + Sample Wt(g) (B)	Dish + Dry Sample Wt(g) (C)	% Solid
K1515-07	TS-7	40	1.14	9.98	9.4	93.4
K1515-08	TS-8	41	1.16	9.96	9.05	89.7
K1515-09	TS-9	42	1.14	9.98	8.54	83.7
K1515-10	TS-10	43	1.17	9.91	9.15	91.3
K1515-11	TS-11	44	1.17	9.97	9.01	89.1
K1515-12	TS-12	45	1.14	9.93	8.57	84.5
K1515-13	TS-13	46	1.15	9.74	8.31	83.4
K1515-14	TS-14	47	1.17	9.93	8.64	85.3
K1515-15	TS-15	48	1.15	9.67	8.43	85.4
K1517-01	G-021519	49	1.13	9.76	8.45	84.8
K1517-02	G-021519-A	50	1.13	9.76	8.45	84.8
K1517-03	G-021519-B	51	1.13	9.76	8.45	84.8
K1517-04	G-021519-C	52	1.13	9.76	8.45	84.8
K1517-05	G-021519-D	53	1.13	9.76	8.45	84.8
K1517-06	G-021519-E	54	1.13	9.76	8.45	84.8
K1517-07	G-021519-F	55	1.13	9.76	8.45	84.8
K1517-08	G-021519-G	56	1.13	9.76	8.45	84.8
K1517-09	G-021519-H	57	1.13	9.76	8.45	84.8
K1517-12	CONCRETE	58	1.00	2.00	2.00	100.0
K1518-01	CABLE-BRIDGE-FOUNDATION	59	1.14	9.9	8.49	83.9
K1518-03	CABLE-BRIDGE-FOUNDATION	60	1.18	9.97	8.75	86.1
K1518-05	CABLE-BRIDGE-FOUNDATION	61	1.17	9.98	8.25	80.4
K1518-07	CABLE-BRIDGE-FOUNDATION	62	1.11	9.96	8.74	86.2
K1518-09	CABLE-BRIDGE-FOUNDATION	63	1.14	9.94	8.75	86.5
K1518-11	CABLE-BRIDGE-FOUNDATION	64	1.18	9.98	9.00	88.9
K1518-13	CABLE-BRIDGE-FOUNDATION	65	1.19	9.98	9.09	89.9
K1518-15	CABLE-BRIDGE-FOUNDATION	66	1.15	9.95	8.9	88.1
K1518-17	TP-MH-C02	67	1.13	9.53	8.42	86.8
K1518-19	TP-MH-C05	68	1.16	9.98	8.82	86.8
K1518-21	CABLE-BRIDGE-FOUNDATION	69	1.13	9.92	8.83	87.6

$$\% \text{ Solid} = \frac{(C-A) * 100}{(B-A)}$$