

TOTAL SOLIDS - SM2540B

SUPERVISOR: apatel

ANALYST: JIGNESH

Date: 07/02/2020

OVEN IN TEMP1: 98 °C

OVEN OUT TEMP1: 104 °C

DATE & TIME IN1: 07/01/2020 16:00 DATE & TIME OUT1: 07/02/2020 07:20

OVEN IN TEMP2: 104 °C

OVEN OUT TEMP2: 104 °C

DATE & TIME IN2: 07/02/2020 08:00 DATE & TIME OUT2: 07/02/2020 09:30

Run Number: LB109817

BalanceID: WC SC-3

OvenID: WC OVEN-1

Dish #	Lab ID	Client ID	Empty Dish Weight (g)	Final Empty Dish Weight (g)	Sample Vol (ml)	1st Dish+Sample weight after Drying @103-@105°C (g)	2nd Dish+Sample weight after Drying @103-@105°C (g)	Final Dish+Sample weight after Drying @103-@105°C (g)	Weight (g)	Result (mg/L)
1	LB109817BL	LB109817BL	15.2687	15.2687	100	15.2687	15.2687	15.2687	0.0000	0
2	L3194-01	TUNNEL-WALL-WASHWATER (EXHAUS	152.1934	152.1934	100	152.3831	152.3831	152.3831	0.1897	1897
3	L3194-01DUP	TUNNEL-WALL-WASHWATER (EXHAUS	147.5197	147.5197	100	147.7185	147.7185	147.7185	0.1988	1988

A = Sample Volume (ml)

B = Final Empty Dish Weight (g)

C = Final Dish+Sample weight after Drying @103-@105°C (g)

$$\text{Result mg/L} = ((C - B) / A) * 1000 * 1000$$

VB 169817

WORKLIST(Hardcopy Internal Chain)

WorkList Name : TS L3194 **WorkList ID :** 140077 **Department :** Wet-Chemistry **Date :** 07-01-2020 11:16:13

Due Date	Matrix	Sample	Test	Preservative	Customer	Storage Location	Customer Sample	Collect Date	Method
07/08/2020	Water	L3194-01 - E-TS		Cool 4 deg C	TULL02	P21	TUNNEL-WALL-WASHWATEF	07/01/2020	SM2540 B

Date/Time 07/01/2020 12:10
 Received by: Jo Cyprian (nem)
 Relinquished by: A-C (Sam)

Date/Time 07/01/2020 16:15
 Received by: Jo Cyprian (nem)
 Relinquished by: Jo Cyprian (nem)