

TOTAL SUSPENDED SOLIDS - SM2540D

SUPERVISOR: apatel

ANALYST: Aparna

Date: 12/04/2017

DATE & TIME IN: 12/04/2017 09:05

OVEN TEMP: 103 °C

Run Number: LB91897

DATE & TIME OUT: 12/04/2017 13:05

OVEN TEMP: 105 °C

BalanceID: WC SC-3

OvenID: WC Oven-2

Dish #	Lab ID	Client ID	Empty Dish Weight (g)	Final Empty Dish Weight (g)	Sample Volume (ml)	1st Empty Dish+Sample weight after 1.5hr drying @103-@105°C (g)	2nd Empty Dish+Sample weight after 1.5hr drying @103-@105°C (g)	Final Empty Dish+Sample weight after 1.5hr drying @103-@105°C (g)	Weight (g)	Result mg/L
1	LB91897BL	LB91897BL	1.4153	1.4153	100	1.4153	1.4153	1.4153	0	0
2	LB91897BS	LB91897BS	1.4138	1.4138	100	1.4673	1.4673	1.4673	0.0535	535
3	I6690-01	BAYWAY-PHASE-3	1.4015	1.4015	200	1.4236	1.4236	1.4236	0.0221	110.5
4	I6690-01DUP	BAYWAY-PHASE-3DUP	1.4119	1.4119	200	1.4341	1.4341	1.4341	0.0222	111
5	I6701-01	MOBILE-TRANSFORMER-CONTAINM	1.4119	1.4119	700	1.4135	1.4135	1.4135	0.0016	2.3

A = Sample Volume (ml)

B = Empty Dish Weight (g)

C = Final Empty Dish + Sample weight after 1.5 hr drying @105°C(g)

D = Weight (g)

Weight (g) = C - B

Result mg/L = $\frac{D}{A} \times 1000 \times 1000$

WORKLIST(Hardcopy Internal Chain)

WorkList Name : TSS120417

WorkList ID : 106030

Date : 12/4/2017 8:00:05 AM

12/9/1897

Due Date	Matrix	Sample	Test	Preservative	Customer	Storage Location	Customer Sample	Collect Date	Method
12/06/2017	Water	I6690-01	TSS	Cool 4 deg C	PSEG01	M52	BAYWAY-PHASE-3	12/01/2017	SM2540 D
12/06/2017	Water	I6701-01	TSS	Cool 4 deg C	PSEG01	M52	MOBILE-TRANSFORMER-CC	12/01/2017	SM2540 D

Date/Time 12/4/17, 8:40
 Received by: AS
 Relinquished by: CP

Date/Time 12/4/17, 9:20
 Received by: CP
 Relinquished by: AS