

## Report of Analysis

Client:	Coppola Services		Date Collected:	06/24/25	
Project:	Millville Sewage Treatment Plant - Field Sampling		Date Received:	06/24/25	
Client Sample ID:	COP-SOIL-PILE		SDG No.:	Q2409	
Lab Sample ID:	Q2409-02		Matrix:	SOIL	
Analytical Method:	8082A		% Solid:	96.4	Decanted:
Sample Wt/Vol:	30.05	Units: g	Final Vol:	10000	uL
Soil Aliquot Vol:		uL	Test:	PCB	
Extraction Type:			Injection Volume :		
GPC Factor :	1.0	PH :			
Prep Method :	SW3541B				

File ID/Qc Batch:	Dilution:	Prep Date	Date Analyzed	Prep Batch ID
PP073291.D	1	06/26/25 08:20	06/26/25 12:58	PB168622

CAS Number	Parameter	Conc.	Qualifier	MDL	LOQ / CRQL	Units(Dry Weight)
<b>TARGETS</b>						
12674-11-2	Aroclor-1016	4.10	U	4.10	17.6	ug/kg
11104-28-2	Aroclor-1221	4.20	U	4.20	17.6	ug/kg
11141-16-5	Aroclor-1232	3.90	U	3.90	17.6	ug/kg
53469-21-9	Aroclor-1242	4.20	U	4.20	17.6	ug/kg
12672-29-6	Aroclor-1248	6.10	U	6.10	17.6	ug/kg
11097-69-1	Aroclor-1254	28.3		3.30	17.6	ug/kg
37324-23-5	Aroclor-1262	5.20	U	5.20	17.6	ug/kg
11100-14-4	Aroclor-1268	3.70	U	3.70	17.6	ug/kg
11096-82-5	Aroclor-1260	31.0		3.30	17.6	ug/kg
<b>SURROGATES</b>						
877-09-8	Tetrachloro-m-xylene	19.7		30 (32) - 150 (144)	99%	SPK: 20
2051-24-3	Decachlorobiphenyl	22.1		30 (32) - 150 (175)	110%	SPK: 20

### Comments:

U = Not Detected

LOQ = Limit of Quantitation

MDL = Method Detection Limit

LOD = Limit of Detection

E = Value Exceeds Calibration Range

P = Indicates >25% difference for detected concentrations between the two GC columns

Q = indicates LCS control criteria did not meet requirements

M = MS/MSD acceptance criteria did not meet requirements

J = Estimated Value

B = Analyte Found in Associated Method Blank

N = Presumptive Evidence of a Compound

\* = Values outside of QC limits

D = Dilution

S = Indicates estimated value where valid five-point calibration was not performed prior to analyte detection in sample.

() = Laboratory InHouse Limit